Olinda Elementary School Multi-Purpose Room Project Updates 9/6/2017

As of today, the reinforcements are complete. The first of three phases began today for concrete pouring for the foundation footings. Over the next few weeks, the stem walls will be formed and poured, electrical and plumbing under the foundation will be installed and the foundation will be poured. Here are some pictures of the reinforcements for the foundation of the building.

Pictures of the reinforcement needed for the foundation footings





